



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on August 4, 2006
For the meeting of August 17, 2006

HWY 1 – SANTA BARBARA COUNTY

- **NEAR GUADALUPE FROM WALDORF UNDERPASS TO ROUTE 166**
(PM 46.4 – 49.2)
- Project: Asphalt concrete overlay
- Resident Engineer: Mike Lew
- Contractor: Union Asphalt Inc., Santa Maria
- Estimated Cost: \$394,000
- Start Date: July 5, 2006
- ✓ Project Completed: July 31, 2006
- EA: 0M2204

HWY 101 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA COUNTY NEAR SUMMERLAND FROM NORTH OF GARRAPATA CREEK TO PADARO LANE OVERCROSSING** (PM R6.4–R7.1)
- Project: Construct soundwall
- Traffic Controls: Right shoulder closures Mondays through Fridays from 7 am to 5 pm.
- Resident Engineer: Andres Roldan
- Contractor: Union Engineering Co. Inc., Ventura
- Estimated Cost: \$2.1 million
- Start Date: December 12, 2005
- ❖ Estimated Completion: End of August 2006
- EA: 314304

HWY 101 – SANTA BARBARA COUNTY

- **NEAR SUMMERLAND FROM WEST OF EVANS AVENUE UNDERCROSSING TO EAST OF SHEFFIELD DRIVE** (PM R8.1 – 8.9)
- Project: Construct northbound auxiliary lane and Class 1 bikeway
- Resident Engineer: Art Infante
- Contractor: Mendez Concrete, Santa Paula
- Estimated Cost: \$4.8 Million
- Start Date: March 13, 2006
- Estimated Completion: December 2006
- EA: 448104

HWY 101 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA AT THE CASTILLO STREET UNDERCROSSING**
(PM 14.19)
- Project: Repair concrete and stop water seepage
- Traffic Controls: Intermittent lane closures
- Resident Engineer: Charlie Hench
- Contractor: Whitaker Contractors Inc., Santa Margarita
- Estimated Cost: \$2 million
- Start Date: June 20, 2005
- ❖ Estimated Completion: September 2006
- EA: 0M7203

HWY 101 – SANTA BARBARA COUNTY

- **NEAR GAVIOTA REST AREA** (PM 45.9 – 47.2)
- Project: Construct concrete median barrier, pave shoulders, construct new water line for rest area and Gaviota State Beach
- Resident Engineer: Michael Mortensen
- Contractor: Madonna Construction Co., San Luis Obispo
- Estimated Cost: \$1.3 million
- Start Date: March 16, 2006
- ✓ Project Completed: July 29, 2006
- EA: 0K1104

UPCOMING PROJECTS:

HWY. 101 - SANTA BARBARA COUNTY

- **IN AND NEAR SANTA MARIA FROM SANTA MARIA WAY TO THE HWY. 101/135** (PM 84.1 – 90.9)
- Project: Widen to three lanes in each direction
- ❖ Traffic Controls: Two lanes will be open in each direction from 6 am to 9 pm Mondays through Thursdays and 6 am Fridays to 10 pm Sundays (no weekend closures). All ramp closures will be limited to non-commute hours.
- Resident Engineer: Patrick Stimson
- Contractor: Diablo Contractors Inc., San Ramon
- Estimated Cost: \$30 million
- ❖ Estimated Start Date: Mid-August 2006
- ❖ Estimated Completion: Spring 2008
- EA: 446014

HWY. 192 – SANTA BARBARA COUNTY

- ❖ **NEAR SUMMERLAND SOUTH OF TORO CANYON ROAD** (PM 13.7)
- ❖ Project: Construct retaining wall
- ❖ Resident Engineer: Michael Mortensen
- ❖ Contractor: Specialty Construction Inc., San Luis Obispo
- ❖ Estimated Cost: \$613,000
- ❖ Estimated Start Date: September 2006
- ❖ Estimated Completion: Spring 2007
- ❖ EA: 0M8704

HWY 101 - OPERATIONAL IMPROVEMENTS

- **CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES**

Caltrans is proposing to reconstruct the Linden Avenue and Casitas Pass Road Interchanges. The Casitas Pass Road northbound ramps will potentially be relocated, and Via Real extended to Linden Avenue. Completion of the draft environmental document with opportunity for public comment is anticipated in late 2007. A new traffic study has been initiated and is anticipated to be completed in early 2007. **Construction is scheduled to begin in 2010.** (EA: 4482U0)

- **SANTA BARBARA - MILPAS STREET TO CABRILLO/HOT SPRINGS**

Includes operational improvements on Route 101 as well as a number of local circulation improvements. **Construction is scheduled to begin Spring 2008.** (EA: 447801)