



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on December 7, 2006
For the meeting of December 21, 2006

HWY. 101 – SANTA BARBARA COUNTY

- **NEAR SUMMERLAND FROM WEST OF EVANS AVENUE UNDERCROSSING TO EAST OF SHEFFIELD DRIVE (PM R8.1 – 8.9)**
- Project: Construct northbound auxiliary lane and Class 1 bikeway
- Resident Engineer: Art Infante
- Contractor: Mendez Concrete, Santa Paula
- Estimated Cost: \$4.8 Million
- Start Date: March 13, 2006
- Estimated Completion: January 2007
- EA: 448104

HWY. 101 – SANTA BARBARA COUNTY

- **IN GOLETA HOLLISTER AVENUE OVERCROSSING** (PM 26.9)
- Project: Seismic retrofit bridge
- Resident Engineer: Art Infante
- Contractor: Specialty Construction Inc., San Luis Obispo
- Estimated Cost: \$662,000
- ❖ Estimated Start Date: December 11, 2006
- Estimated Completion: May 2007
- EA: 0P1504

HWY. 101 – SANTA BARBARA COUNTY

- **NEAR REFUGIO STATE BEACH FROM TAJIGUAS RANCH ENTRANCE TO SOUTH OF ARROYO QUEMADO CREEK BRIDGE** (PM 38.7 – 39.6)
- Project: Construct median barrier
- Traffic Controls: The northbound fast (#1) lane closed from 7 am to 3:30 pm Mondays through Fridays
- Resident Engineer: Michael Mortensen
- Contractor: John Madonna Construction Co., San Luis Obispo
- Estimated Cost: \$806,000
- Start Date: September 13, 2006
- ❖ Estimated Completion: End of December 2006
- EA: 0L5404

HWY. 101 - SANTA BARBARA COUNTY

- **IN AND NEAR SANTA MARIA FROM SANTA MARIA WAY TO THE HWY. 101/135** (PM 84.1 – 90.9)
- Project: Widen to three lanes in each direction
- Traffic Controls: Two lanes will be open in each direction from 6 am to 9 pm Mondays through Thursdays and 6 am Fridays to 10 pm Sundays (no weekend closures). All ramp closures will be limited to non-commute hours.
- Resident Engineer: Patrick Stimson
- Contractor: Diablo Contractors Inc., San Ramon
- Estimated Cost: \$30 million
- Start Date: September 11, 2006
- Estimated Completion: Spring 2008
- EA: 446014

HWY. 144 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA NORTH OF ALAMEDA PADRE SERRA** (PM 1.4)
- Project: Construct retaining wall
- Resident Engineer: Art Infante
- Contractor: AIS Construction Co., Carpintena
- Cost: \$800,000
- Start Date: September 5, 2006
- ✓ Project Completed: November 15, 2006
- EA: 0M8604

HWY. 150 – SANTA BARBARA AND VENTURA COUNTIES

❖ NEAR CARPENTERIA EAST OF ROUTE 150 AND 101 SEPARATION (SB - PM 1.0 – 1.1 AND VEN D1.5)

- ❖ Project: Planting and irrigation
- ❖ Resident Engineer: Curtis Johnson
- ❖ Contractor: Pacific Restoration Group Inc., Corona
- ❖ Estimated Cost: \$209,000
- ❖ Estimated Start Date: December 11, 2006
- ❖ Estimated Completion: February 2007, with 3 year plant establishment
- ❖ EA: 282814

HWY. 154 – SANTA BARBARA

• NEAR SANTA YNEZ/LOS OLIVOS AT BASELINE STREET/EDISON AVENUE (PM 5.92)

- Project: Install street lights, flashing beacons and 4-way stop signs at the intersection.
- Resident Engineer: Michael Mortensen
- Contractor: Lee Wilson Electric, Arroyo Grande
- Estimated Cost: \$80,000
- Start Date: November 8, 2006
- ❖ Estimated Completion: December 13, 2006
- EA: 0N7105

HWY. 166 – SANTA BARBARA COUNTY

- **NEAR CUYAMA AT CUYAMA RIVER BRIDGE** (PM 69.9)
- Project: Rock slope protection
- Resident Engineer: Kristen Inkrott
- Contractor: R. Burke Corporation, San Luis Obispo
- Cost: \$137,000
- Start Date: October 9, 2006
- ✓ Project Completed: November 20, 2006
- EA: 0N8004

UPCOMING PROJECTS:

HWY. 192 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA COUNTY FROM ALAMAR AVENUE TO MISSION CANYON ROAD** (PM 2.4 – 3.1)
- Project: Construct underground pipe drainage system
- Project Status: Project is in final design phase
- Project Manager: David Rasmussen
- Estimated Cost: \$3 million
- Estimated Start Date: Fall 2007
- Estimated Completion: Spring 2008
- EA: 0F5700

HWY. 192 – SANTA BARBARA COUNTY

- **NEAR SUMMERLAND SOUTH OF TORO CANYON ROAD** (PM 13.7)
- Project: Construct retaining wall
- Resident Engineer: Michael Mortensen
- Contractor: Specialty Construction Inc., San Luis Obispo
- Estimated Cost: \$613,000
- Estimated Start Date: Spring 2007
- Estimated Completion: Fall 2007
- EA: 0M8704

HWY. 101 - OPERATIONAL IMPROVEMENTS

❖ **CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES**

This project proposes to reconstruct the Linden Avenue and Casitas Pass Road Interchanges. The Casitas Pass Road northbound ramps will potentially be relocated, and Via Real extended to Linden Avenue. Completion of the draft environmental document with opportunity for public comment is anticipated in mid 2008. A new traffic study has been initiated and is anticipated to be completed in early 2007. **Construction is scheduled to begin in 2011.** (EA: 4482U0)

- **SANTA BARBARA - MILPAS STREET TO CABRILLO/HOT SPRINGS**
Includes operational improvements on Route 101 as well as a number of local circulation improvements. **Construction is scheduled to begin Spring 2008.** (EA: 447801)