



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on July 6, 2006
For the meeting of July 20, 2006

HWY 1 – SANTA BARBARA COUNTY

- **NEAR GUADALUPE FROM WALDORF UNDERPASS TO ROUTE 166**
(PM 46.4 – 49.2)
- Project: Asphalt concrete overlay
- Traffic Controls: One way traffic control Mondays through Fridays from 8 am to 5 pm
- Resident Engineer: Mike Lew
- Contractor: Union Asphalt Inc., Santa Maria
- Estimated Cost: \$394,000
- ❖ Estimated Start Date: July 5, 2006
- Estimated Completion: September 2006
- EA: 0M2204

HWY 1/101 – SANTA BARBARA COUNTY

• IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS

- Project: Seal bridge deck
- Resident Engineer: Andy Gill
- Contractor: Truesdell Corporation of California Inc.,
Phoenix, AZ
- Estimated Cost: \$200,000
- Start Date: June 5, 2006
- ✓ Project Completed: June 15, 2006
- EA: 0M1904

HWY 101 – SANTA BARBARA COUNTY

• IN SANTA BARBARA COUNTY NEAR SUMMERLAND FROM NORTH OF GARRAPATA CREEK TO PADARO LANE OVERCROSSING (PM R6.4–R7.1)

- Project: Construct soundwall
- Traffic Controls: Right shoulder closures Mondays through
Fridays from 7 am to 5 pm.
- Resident Engineer: Andres Roldan
- Contractor: Union Engineering Co. Inc., Ventura
- Estimated Cost: \$2.1 million
- Start Date: December 12, 2005
- ❖ Estimated Completion: August 2006
- EA: 314304

HWY 101 – SANTA BARBARA COUNTY

- **NEAR SUMMERLAND FROM WEST OF EVANS AVENUE UNDERCROSSING TO EAST OF SHEFFIELD DRIVE** (PM R8.1 – 8.9)
- Project: Construct northbound auxiliary lane and Class 1 bikeway
- Resident Engineer: Art Infante
- Contractor: Mendez Concrete, Santa Paula
- Estimated Cost: \$4.8 Million
- Start Date: March 13, 2006
- Estimated Completion: December 2006
- EA: 448104

HWY 101 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA AT THE CASTILLO STREET UNDERCROSSING** (PM 14.19)
- Project: Repair concrete and stop water seepage
- Traffic Controls: Intermittent lane closures
- Resident Engineer: Charlie Hench
- Contractor: Whitaker Contractors Inc., Santa Margarita
- Estimated Cost: \$2 million
- Start Date: June 20, 2005
- ❖ Estimated Completion: August 2006
- EA: 0M7203

HWY 101 – SANTA BARBARA COUNTY

- **NEAR GAVIOTA REST AREA** (PM 45.9 – 47.2)
- Project: Construct concrete median barrier, pave shoulders, construct new water line for rest area and Gaviota State Beach
- Traffic Controls: Northbound closures of the fast (#1) lane between Mariposa Reina and Gaviota Tunnel Mondays through Fridays from 7 am to 3:30 pm.
Southbound closures of the fast (#1) lane between the 1/101 Junction and Gaviota State Beach turnoff Mondays through Fridays from 7 am to 3:30 pm.
- Resident Engineer: Michael Mortensen
- Contractor: Madonna Construction Co., San Luis Obispo
- Estimated Cost: \$1.3 million
- Start Date: March 16, 2006
- Estimated Completion: August 2006
- EA: 0K1104

UPCOMING PROJECTS:

HWY.101 - SANTA BARBARA COUNTY

- ❖ **IN AND NEAR SANTA MARIA FROM SANTA MARIA WAY TO THE HWY. 101/135** (PM 84.1 – 90.9)
- ❖ Project: Widen to three lanes in each direction
- ❖ Resident Engineer: Patrick Stimson
- ❖ Contractor: Diablo Contractors Inc., San Ramon
- ❖ Estimated Cost: \$30 million
- ❖ Estimated Start Date: August 2006
- ❖ Estimated Completion: August 2009
- ❖ EA: 446014

HWY 101 - OPERATIONAL IMPROVEMENTS

- **CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES**

Caltrans is proposing to reconstruct the Linden Avenue and Casitas Pass Road Interchanges. The Casitas Pass Road northbound ramps will potentially be relocated, and Via Real extended to Linden Avenue. Completion of the draft environmental document with opportunity for public comment is anticipated in late 2007. A new traffic study has been initiated and is anticipated to be completed in early 2007. **Construction is scheduled to begin in 2010.** (EA: 4482U0)

- **SANTA BARBARA - MILPAS STREET TO CABRILLO/HOT SPRINGS**

Includes operational improvements on Route 101 as well as a number of local circulation improvements. **Construction is scheduled to begin Spring 2008.** (EA: 447801)