



50 South Higuera  
San Luis Obispo, CA. 93401  
(805) 549-3111  
Internet Web Site: [www.dot.ca.gov/dist05/](http://www.dot.ca.gov/dist05/)  
E-Mail: [info-d5@dot.ca.gov](mailto:info-d5@dot.ca.gov)

## CONSTRUCTION PROJECTS REPORT

❖ Updated Information  
Presented To:



Information provided on August 7, 2008  
For the meeting of August 21, 2008

### HWY 1 - SANTA BARBARA COUNTY

- **NEAR LOMPOC FROM SANTA LUCIA CANYON ROAD TO NORTH OF SANTA LUCIA ROAD (PM R26.8 – R27.7)**
- ❖ Project: Super elevation correction and open grade hot mix asphalt. Project still suspended due to funding.
- Traffic Controls: One lane in each direction will remain open at all times. Two lanes will be open on Saturday and Sunday. Up to 15-minute delays.
- Resident Engineer: Barry Beech
- ❖ Est. Construction Cost: \$538,000
- ❖ Estimated Start Date: September 2008
- ❖ Estimated Completion: November 2008
- EA: 0L43044

## **HWY. 101 - SANTA BARBARA COUNTY**

- **IN SANTA BARBARA FROM CARRILLO STREET UNDERCROSSING TO MICHELTORENA STREET OVERCROSSING** (PM R14.8 – R15.3)

- Project: Widen on-ramp
- Traffic Controls: Intermittent ramp closures from 9 pm to 6 am Mondays through Fridays.
- Resident Engineer: Shu-jon Mao
- Contractor: Prism Engineering Inc., Santa Clara
- Est. Construction Cost: \$2.9 Million
- Start Date: January 7, 2008
- Estimated Completion: December 2008
- EA: 460704

## **HWY. 101 - SANTA BARBARA COUNTY**

- **IN GOLETA FROM EAST OF TURNPIKE RD OC TO WEST OF GLEN ANNIE OC** (PM 19.6 – 25.3)

- Project: Highway landscaping rehabilitation and irrigation on Hwy. 101 in Goleta
- Traffic Controls: None
- Resident Engineer: Curtis Johnson
- Contractor: Valleycrest Landscape Development, Cypress
- Est. Construction Cost: \$3 Million
- Start Date: December 14, 2007
- Estimated Completion: September 2008 with 3-yr plant establishment
- EA: 0G7704

## **HWY. 101 - SANTA BARBARA COUNTY**

- **IN GAVIOTA FROM ARROYO HONDO BRIDGE TO THE GAVIOTA TUNNEL** (PM 41.0 – 47.3)

- Project: Guardrail and concrete barrier
- ❖ Resident Engineer: Curtis Johnson
- Contractor: Peterson-Chase of Irvine, CA
- Est. Construction Cost: \$324,840
- Start Date: June 16, 2008
- ✓ Project Completed: August 1, 2008
- EA: OM8004

## **HWY. 101 - SANTA BARBARA COUNTY**

- **NEAR BUELLTON 1.9 MILES NORTH OF THE 1/101 SEPARATON TO 2.5 MILES SOUTH OF SANTA ROSA ROAD OVERCROSSING** (PM 50.8 – 54.0)

- Project: Construct median barrier
- Traffic Controls: The fast (#1) lane closed from 7 am to 3 pm Mondays through Thursdays and Fridays from 7 am to 1 pm. Up to 10-minute delays.
- Resident Engineer: David Ballentine
- Contractor: John Madonna Construction Co. Inc., San Luis Obispo
- Est. Construction Cost: \$ 3 Million
- Start Date: January 7, 2008
- Estimated Completion: September 2008
- EA: ON8404

## **HWY. 101 - SANTA BARBARA COUNTY**

- **NEAR BUELLTON FROM 2.4 MILES SOUTH OF NOJOQUI CREEK BRIDGE TO 2 MILES NORTH OF ZACA CREEK BRIDGE (PM R52.3 – R65.0)**
- Project: Asphalt concrete overlay
- Traffic Controls: Alternating southbound and northbound lane closures from 4 am to 4 pm Mondays through Thursdays and from 4 am to 2 pm Fridays.
- Resident Engineer: David Ballentine
- Contractor: Granite Construction Co, Watsonville
- ❖ Est. Construction Cost: \$11 Million
- Start Date: April 7, 2008
- ❖ Estimated Completion: September 2008
- EA: 0H2004

## **HWY. 101 - SANTA BARBARA COUNTY**

- **IN AND NEAR SANTA MARIA FROM SANTA MARIA WAY TO THE HWY. 101/135 (PM 84.1 – 90.9)**
- Project: Widen to three lanes in each direction
- Traffic Controls: Two lanes will be open in each direction from 6 am to 9 pm Mondays through Thursdays and 6 am Fridays to 10 pm Sundays (no weekend closures). All ramp closures will be limited to non-commute hours.
- Resident Engineer: Patrick Stimson
- Contractor: Diablo Contractors Inc., San Ramon
- Est. Construction Cost: \$30 Million
- Start Date: September 11, 2006
- Estimated Completion: Winter 2009
- EA: 446014

## **HWY. 166 - SANTA BARBARA COUNTY**

- **NEAR CUYAMA EAST OF COTTONWOOD CANYON ROAD TO EAST OF CUYAMA RIVER BRIDGE** (PM 55.1 – R 70.1)
- Project: Roadway rehabilitation
- Traffic Controls: One-way traffic control from 6 am to 5 pm Mondays through Thursdays. Up to 15-minute delays.
- Resident Engineer: Mike Lew
- Contractor: Granite Construction Co., Watsonville
- Est. Construction Cost: \$20 Million
- Start Date: March 3, 2008
- Estimated Completion: March 2009
- EA: 0A4904

## **HWY 225 - SANTA BARBARA COUNTY**

- **IN AND NEAR SANTA BARBARA AT VARIOUS LOCATIONS** (PM 0.0 – 4.6)
- Project: Construct sidewalks and curb ramps
- Traffic Controls: None
- Resident Engineer: Curtis Johnson
- Contractor: Toro Enterprises Inc., Oxnard
- Est. Construction Cost: \$1.1 Million
- Start Date: November 19, 2007
- ✓ Completion Date: June 30 2008, but 3-month plant establishment through September 2008
- EA: 487724

## **HWY. 246 - SANTA BARBARA COUNTY**

- **NEAR SOLVANG FROM EAST OF HIGH MEADOW DRIVE TO VIA JUANA ROAD AND FROM EDISON STREET TO ROUTE 154** (PM 31.1 – 34.6)
- Project: Hot mix asphalt overlay
- ❖ Traffic Control: One-way reverse traffic control with pilot car/flaggers. Mondays through Thursdays 8:30 am to 4 pm, Fridays 8:30 am to 2 pm.
- Resident Engineer: David Ballentine
- Contractor: Granite Construction of San Luis Obispo
- Est. Construction Cost: \$973,000
- ❖ Estimated Start Date: August 4, 2008
- ❖ Estimated Completion: Mid-September 2008
- EA: 0P0204

## UPCOMING PROJECTS:

### HWY. 101 - SANTA BARBARA COUNTY

- **IN SANTA BARBARA FROM CABRILLO/HOTSPRINGS TO MILPAS STREET** (PM 10.8 – 12.8)
- **Project:** Includes operational improvements on Route 101 as well as a number of local circulation improvements. Will add northbound and southbound lanes, replace the Milpas Street and Sycamore Creek bridges, add Cacique Street crossing under freeway, add a new Milpas Street southbound off ramp, construct/replace soundwalls on northbound side of the freeway, construct a roundabout at the Coast Village Road/Hot Springs intersection.
- ❖ **Traffic controls:** Nighttime alternating lane closures Sun-Thurs 8 pm to 6 am. Los Patos offramp will close 8/11/08 for one year due to construction.
- **Resident Engineer:** Art Infante
- **Contractor:** Security Paving Co. Inc., Sun Valley
- **Est. Construction Cost:** \$46 Million
- **Start Date:** July 8, 2008
- **Estimated Completion:** 2012
- **EA:** 447804

## **HWY. 101 - SANTA BARBARA COUNTY**

- **IN SANTA BARBARA AT LAS POSITAS OVERCROSSING AND AT 2.1 MILES NORTH OF ROUTE 154/101 SEPARATION** (PM 16.5 & 65.2)

- Project: Install changeable message signs
- Project Status: Awarded on March 6, 2008
- Resident Engineer: Michael Mortensen
- Contractor: T D S Engineering, Westlake Village
- Est. Construction Cost: \$394,000
- ❖ Start Date: July 14, 2008
- Estimated Completion: September 2008
- EA: 0C8814

## **HWY. 101 - SANTA BARBARA COUNTY**

- **IN GOLETA FROM STORKE ROAD TO NORTH OF 101/154 SEPARATION** (PM 25.2 – 65.1)

- Project: Guardrail Safety Improvement
- ❖ Traffic Control: Intermittent lane closures Mondays through Thursdays, 9 am to 2 pm Fridays
- Resident Engineer: David Ballentine
- Contractor: C & W Construction of Ventura, CA
- Est. Construction Cost: \$1.4 Million
- ❖ Estimated Start Date: August 11, 2008
- ❖ Estimated Completion: January 2009
- EA: OL4504

## **HWY. 101 - SANTA BARBARA COUNTY**

### **❖ JUST SOUTH OF BUELLTON FROM HWY. 101/1 INTERCHANGE TO JUST SOUTH OF CLARK AVENUE IN ORCUTT—VARIOUS LOCATIONS (R50.8 – PM 82.6)**

- ❖ Project: Metal Beam Guardrail Construction
- ❖ Traffic controls: Alternating lane closures NB and SB 101. Mostly day work from 6 am to 4 pm Monday through Thursday and Friday from 6 am to 2 pm. Some night work necessary from 6 pm to 6 am.
- ❖ Resident Engineer: Barry Beech
- ❖ Contractor: Modern Alloys of Stanton, CA
- ❖ Est. Construction Cost: \$1.3 Million
- ❖ Estimated Start Date: August 11, 2008
- ❖ Estimated Completion: February 2009
- ❖ EA: OL5004

## **HWY. 101 - SANTA BARBARA COUNTY**

- **IN SANTA MARIA AT UNION VALLEY PARKWAY (PM 83.1 – 83.9)**
- Project: Construct new interchange at Union Valley Parkway and Hwy. 101
- ❖ Project Status: The Draft Environmental Impact Report was released for public comment on July 28. Public hearing is scheduled for August 12, 2008. Public comments received until September 11, 2008.
- Project Manager: David Beard
- Est. Construction Cost: \$25 Million
- Estimated Start Date: January 2011
- Estimated Completion: July 2012
- EA: 463800

## **HWY. 135 - SANTA BARBARA COUNTY**

- **IN ORCUTT FROM NORTH OF HARRIS GRADE ROAD TO ROUTE 1/135 SEPARATION** (PM M 9.3 – M 11)
- Project: Hot mix asphalt overlay
- Resident Engineer: Patrick Stimson
- Contractor: Union Asphalt Inc., Santa Maria
- Est. Construction Cost: \$727,000
- ❖ Estimated Start Date: Summer 2008—ON HOLD DUE TO BUDGET
- Estimated Completion: Fall 2008
- EA: 0P0704

## **HWY. 192 - SANTA BARBARA COUNTY**

- **IN SANTA BARBARA COUNTY FROM ALAMAR AVENUE TO MISSION CANYON ROAD** (PM 2.4 – 3.1)
- Project: Safety project to replace roadside ditches with underground pipe drainage system.
- Project Status: Design is complete, awaiting funding
- Project Manager: David Beard
- Est. Construction Cost: \$3 Million
- Estimated Start Date: Spring 2009
- Estimated Completion: Fall 2009
- EA: 0F5701

## **HWY. 101 - OPERATIONAL IMPROVEMENTS**

- **CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES**

- Project: Reconstruct Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue. Completion of the Draft Environmental Impact Report (DEIR) with opportunity for public comment is anticipated in Fall 2008.
- Resident Engineer: David Beard
- Est. Construction Cost: \$68 Million
- Estimated Start Date: 2012
- Estimated Completion: 2016
- EA: 4482U0