



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on February 5, 2008
For the meeting of February 21, 2008

HWY. 1 - SANTA BARBARA COUNTY

- **IN LOMPOC AT THIRD STREET** (PM 19.8)
- Project: Traffic Signal and Lighting
- Resident Engineer: Mike Lew
- Contractor: Lee Wilson Electric Co. Inc., Arroyo Grande
- Estimated Cost: \$172,000
- Start Date: October 22, 2007
- ✓ Project Completed: January 15, 2008
- EA: 0M7904

HWY. 1 - SANTA BARBARA COUNTY

- **IN LOMPOC AT LAUREL AVENUE** (PM 20.8)
- Project: Traffic Signal and Lighting
- Resident Engineer: Mike Lew
- Contractor: Lee Wilson Electric Co. Inc., Arroyo Grande
- Estimated Cost: \$178,000
- Start Date: October 22, 2007
- ✓ Project Completion: January 15, 2008
- EA: 0J3604

HWY. 101 - SANTA BARBARA COUNTY

- **IN SANTA BARBARA FROM CARRILLO STREET UNDERCROSSING TO MICHELTORENA STREET OVERCROSSING** (PM R14.8 – R15.3)
- Project: Widen on-ramp
- ❖ Traffic Controls: Intermittent ramp closures from 9 pm to 6 am Mondays through Fridays.
- Resident Engineer: Art Infante
- Contractor: Prism Engineering Inc., Santa Clara
- Estimated Cost: \$2.9 Million
- Start Date: January 7, 2008
- Estimated Completion: December 2008
- EA: 460704

HWY. 101 - SANTA BARBARA COUNTY

- **IN GOLETA FROM EAST OF TURNPIKE RD OC TO WEST OF GLEN ANNIE OC** (PM 19.6 – 25.3)
- Project: Highway landscaping rehabilitation and irrigation on Hwy. 101 in Goleta
- Resident Engineer: Curtis Johnson
- Contractor: Valleycrest Landscape Development, Cypress
- Estimated Cost: \$3 Million
- Start Date: December 14, 2007
- Estimated Completion: Fall 2008
- EA: 0G7704

HWY. 101 - SANTA BARBARA COUNTY

- **NEAR BUELLTON 1.9 MILES NORTH OF THE 1/101 SEPARATION TO 2.5 MILES SOUTH OF SANTA ROSA ROAD OVERCROSSING** (PM 50.8 – 54.0)
- Project: Construct median barrier
- Traffic Controls: The fast (#1) lane closed from 7 am to 3 pm Mondays through Thursdays and Fridays from 7 am to 1 pm. Up to 10-minute delays.
- Resident Engineer: David Ballentine
- Contractor: John Madonna Construction Co. Inc., San Luis Obispo
- Estimated Cost: \$ 3 Million
- Estimated Start Date: January 7, 2008
- Estimated Completion: July 2008
- EA: 0N8404

HWY. 101 - SANTA BARBARA COUNTY

- **IN AND NEAR SANTA MARIA FROM SANTA MARIA WAY TO THE HWY. 101/135** (PM 84.1 – 90.9)
- Project: Widen to three lanes in each direction
- Traffic Controls: Two lanes will be open in each direction from 6 am to 9 pm Mondays through Thursdays and 6 am Fridays to 10 pm Sundays (no weekend closures). All ramp closures will be limited to non-commute hours.
- Resident Engineer: Patrick Stimson
- Contractor: Diablo Contractors Inc., San Ramon
- Estimated Cost: \$30 Million
- Start Date: September 11, 2006
- Estimated Completion: Winter 2009
- EA: 446014

HWY. 154 - SANTA BARBARA COUNTY

- **NEAR SANTA YNEZ EAST OF RANCH UNDERCROSSING** (PM 19.3)
- Project: Repair failed embankment
- Traffic Controls: Most of the work will be done behind cement barriers. Limited lane closures from 9 am to 3 pm Mondays through Thursdays and 9 am to 1 pm Fridays.
- Resident Engineer: David Ballentine
- Contractor: Souza Construction Inc., San Luis Obispo
- Estimated Cost: \$692,000
- Start Date: October 11, 2007
- ❖ Estimated Completion: March 2008
- EA: 0M8904

HWY. 192 - SANTA BARBARA COUNTY

- **NEAR SUMMERLAND SOUTH OF TORO CANYON ROAD** (PM 13.7)
- Project: Construct retaining wall
- Traffic Controls: Foothill Road will be closed between Toro Canyon Road and Nidever for the duration of the project.
- Resident Engineer: Michael Mortensen
- Contractor: Specialty Construction Inc., San Luis Obispo
- Estimated Cost: \$613,000
- Start Date: July 23, 2007
- ❖ Estimated Completion: Mid-February 2008
- EA: 0M8704

HWY. 192 - SANTA BARBARA COUNTY

- **IN AND NEAR CARPINTERA FROM EAST OF SANTA MONICA BRIDGE TO WEST OF LINDEN AVENUE** (PM 17.0 – 17.3)
- Project: Replace channel and widen shoulder
- Resident Engineer: Art Infante
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$480,000
- Start Date: October 9, 2007
- ✓ Project Completed: January 22, 2008
- EA: 0H7204

HWY 225 - SANTA BARBARA COUNTY

- **IN AND NEAR SANTA BARBARA AT VARIOUS LOCATIONS** (PM 0.0 – 4.6)
- Project: Construct sidewalks and curb ramps
- Traffic Controls: One lane in each direction will remain open at all times.
- Resident Engineer: Curtis Johnson
- Contractor: Toro Enterprises Inc., Oxnard
- Estimated Cost: \$1.1 Million
- Start Date: November 19, 2007
- Estimated Completion: March 2008
- EA: 487724

UPCOMING PROJECTS:

SANTA BARBARA COUNTY

- ❖ **NEAR BUELLTON FROM 2.4 MILES SOUTH OF NOJOQUI CREEK BRIDGE TO 2 MILES NORTH OF ZACA CREEK BRIDGE** (PM R52.3 – R65.0)
- ❖ Project: Asphalt concrete overlay
- ❖ Resident Engineer: David Ballentine
- ❖ Contractor: Granite Construction Co, Watsonville
- ❖ Estimated Cost: \$9 Million
- ❖ Estimated Start Date: March 2008
- ❖ Estimated Completion: October 2008
- ❖ EA: 0H2004

HWY. 101 - SANTA BARBARA COUNTY

- **IN SANTA MARIA AT UNION VALLEY PARKWAY** (PM 83.1 – 83.9)
- Project: Construct new interchange at Union Valley Parkway and Hwy. 101
- Project Status: The Draft Environmental Impact Report is being prepared and is expected to be released for public comment in summer 2008.
- Project Manager: David Rasmussen
- Estimated Cost: \$17 Million
- Estimated Start Date: January 2011
- Estimated Completion: July 2012
- EA: 463800

HWY. 166 - SANTA BARBARA COUNTY

- **NEAR CUYAMA EAST OF COTTONWOOD CANYON ROAD TO EAST OF CUYAMA RIVER BRIDGE** (PM 55.1 – R 70.1)
- Project: Roadway rehabilitation
- Resident Engineer: Mike Lew
- ❖ Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$20 Million
- ❖ Estimated Start Date: March 2008
- Estimated Completion: March 2009
- EA: 0A4904

HWY. 192 - SANTA BARBARA COUNTY

- **IN SANTA BARBARA COUNTY FROM ALAMAR AVENUE TO MISSION CANYON ROAD** (PM 2.4 – 3.1)
- Project: Safety project to replace roadside ditches with underground pipe drainage system.
- Project Status: Design is complete, awaiting funding
- Project Manager: David Beard
- Estimated Cost: \$3 Million
- Estimated Start Date: Spring 2009
- Estimated Completion: Fall 2009
- EA: 0F5700

HWY. 101 - OPERATIONAL IMPROVEMENTS

- **CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES**
This project proposes to reconstruct the Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue. Completion of the draft environmental document with opportunity for public comment is anticipated in Fall 2008. **Construction is scheduled to begin in 2012.** (EA: 4482U0)
- **SANTA BARBARA - MILPAS STREET TO CABRILLO/HOT SPRINGS**
Includes operational improvements on Route 101 as well as a number of local circulation improvements. Project is currently being advertised, and bids will be opened on March 5, 2008. **Construction is scheduled to begin Summer 2008.** (EA: 447801)