



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on January 11, 2010
For the meeting of January 21, 2010

HWY. 1 – VANDENBERG MEDIAN BARRIER

- **ABOUT 5 MILES NORTH OF LOMPOC FROM CONSTELLATION ROAD UNDERCROSSING TO TIMBER LANE (PM R25.1 – 29.4)**
- Project: Construct concrete median barrier, widen shoulders and add rumble strips
- Traffic Control: The fast (#1) lane closed from 8 am to 4 pm Mondays through Fridays.
- Resident Engineer: Mike Lew
- Contractor: Granite Construction Co., Watsonville
- Construction Cost: \$1.3 Million
- ❖ Start Date: January 4, 2010
- Estimated Completion: June 2010
- EA: 0Q6904

US 101 – CARPINTERIA PLANTING

- **IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS** (0.3 – 7.5)
- Project: Highway Planting Restoration
- Resident Engineer: Curtis Johnson
- Contractor: America West Landscape Inc., Chino
- Construction Cost: \$1.6 Million
- Start Date: November 9, 2009
- Estimated Completion: November 2010
- EA: 462504

US 101 – MILPAS TO HOT SPRINGS OPERATIONAL IMPROVEMENTS

- **IN THE CITY OF SANTA BARBARA FROM CABRILLO/HOT SPRINGS TO MILPAS STREET** (PM 10.8 – 12.8)
- Project: Includes operational improvements on Route 101 as well as a number of local circulation improvements. Will add northbound and southbound lanes, replace the Milpas Street and Sycamore Creek bridges, add Cacique Street crossing under freeway, add a new Milpas Street southbound off-ramp, construct/replace soundwalls on northbound side of the freeway, construct a roundabout at the Coast Village Road/Hot Springs intersection.
- Traffic Controls: Overnight alternating lane closures 8 pm to 6 am Sundays through Thursdays. The southbound Cabrillo on-ramp closed permanently on August 10, 2009. The southbound Cabrillo off-ramp closed temporarily on October 12, 2009. The northbound Milpas off-ramp reopened on October 22, 2009.

- ❖ Sr. Resident Engineer: Kausi Amuth
- Contractor: Security Paving Co. Inc., Sun Valley
- Construction Cost: \$46 Million
- Start Date: July 8, 2008
- Estimated Completion: 2012
- EA: 447804

US 101 & HWY. 192 – CONSTRUCT CURB RAMPS

- **AT VARIOUS LOCATIONS** (PM 101 20.0, 192 1.9 – 2.4)
- Project: Construct curb ramps
- ❖ Traffic Controls: Daytime intermittent one-way traffic control on State Route 192. Intermittent ramp closures Mondays through Thursdays on Hwy. 101 at Turnpike Road from 9 am to 3 pm.
- Resident Engineer: Alan Haag
- Contractor: Granite Construction Co., Watsonville
- Construction Cost: \$428,400
- ❖ Start Date: January 13, 2010
- ❖ Estimated Completion: May 2010
- EA: 0N8504

US 101 – METAL BEAM GUARD RAIL

- **FROM GLEN ANNIE OVERCROSSING TO NORTH OF THE ROUTE 1/101 SEPARATION AT VARIOUS LOCATIONS** (PM 24.9 – R50.9)
- Project: Reconstruct Metal Beam Guard Rail
- Resident Engineer: David Ballentine
- Contractor: Modern Alloys Inc., Stanton
- Construction Cost: \$812,000
- Start Date: July 6, 2009
- ✓ Project Completed: December 18, 2009
- EA: 0L4604

HWY. 135 – ORCUTT MEDIAN BARRIER

- **NEAR SANTA MARIA FROM EAST CLARK AVENUE UNDERCROSSING TO SKYWAY DRIVE/LAKEVIEW ROAD (PM R10.4 – 11.7)**

- Project: Construct concrete median barrier, widen shoulders and modify signal
- Resident Engineer: Mike Lew
- Contractor: CalPortland Construction, Santa Maria
- Construction Cost: \$1.5 Million
- ❖ Estimated Start Date: January 4, 2010
- Estimated Completion: June 2010
- EA: 0Q6604

UPCOMING PROJECTS:

US 101 – VENTURA/SANTA BARBARA HIGH OCCUPANCY VEHICLE (HOV) LANES

- **BETWEEN MUSSEL SHOALS IN VENTURA COUNTY AND CASITAS PASS ROAD IN CARPINTERIA (VEN PM 39.8 – SB 101 PM 2.2)**

- Project: Construct one High Occupancy Vehicle (HOV) lane in each direction; the project length is six miles.
- Project Status: Project is in permitting and design phase. Construction is anticipated to begin in Spring 2011.
- Project Manager: Ravi Ghate, District 7
- Est. Construction Cost: \$116.3 Million
- Estimated Start Date: Spring 2011
- Estimated Completion: 2015
- EA: 07-26070

US 101 – SOUTH COAST HOV LANES

- **BETWEEN BAILARD AVENUE IN CARPINTERIA AND SYCAMORE CREEK IN THE CITY OF SANTA BARBARA** (PM 2.0 – 12.3)
- Project: Construct one High Occupancy Vehicle (HOV) lane in each direction; the project length is ten miles.
- Project Status: Project is in the environmental document development phase.
- Project Manager: Scott Eades
- Est. Construction Cost: \$425 Million
- Estimated Start Date: Mid 2014
- Estimated Completion: Depends on construction phasing and availability of funds.
- EA: 0N7000

US 101 – LINDEN AND CASITAS PASS INTERCHANGES

- **IN CARPINTERIA FROM SOUTH OF CARPINTERIA CREEK BRIDGE TO NORTH OF LINDEN AVENUE OVERCROSSING** (PM 2.2 – 3.3)
- Project: Reconstruct Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue.
- Project Status: Draft Environmental Impact Report (DEIR) was released in December 2008 with opportunity for public comment until March 23, 2009. Public Hearing was held on January 22, 2009. Information Meeting was held on March 16, 2009. Project team is developing responses to public comments. Preferred Alternative (Alt. 3) recommended. Final Environmental Impact Report (FEIR) expected Spring 2010.

- Project Manager: David Beard
- ❖ Est. Construction Cost: \$56 Million- reduced from \$63 Million per recent cost estimate update.
- Estimated Start Date: 2013
- Estimated Completion: 2016
- EA: 4482U0

US 101 – CATHEDRAL OAKS OVERCROSSING & RAILROAD OVERHEAD

- **IN GOLETA AT THE HOLLISTER AVENUE OVERCROSSING** (PM 26.5–27.1)
- Project: Replace Elwood Overhead in conjunction with the Hollister Overcrossing on a new alignment
- Resident Engineer: David Ballentine
- Contractor: Shasta Constructors Inc., Redding
- Construction Cost: \$6.7 Million
- ❖ Estimated Start Date: Pending approval
- EA: 0M14U4

US 101 – ORCUTT 101 MEDIAN BARRIER

- ❖ **NEAR SANTA MARIA FROM CLARK AVENUE OVERCROSSING TO SOUTH SANTA MARIA UNDERCROSSING** (PM 82.2 – 84.3)
- ❖ Project: Construct concrete median barrier, widen shoulder and add rumble strip.
- ❖ Project Status: Project to advertise on January 25, 2010
- ❖ Project Manager: David Beard
- ❖ Est. Construction Cost: \$2 Million
- ❖ Bid Opening Date: February 17, 2010
- ❖ EA: 0Q6504

US 101 – UNION VALLEY PARKWAY INTERCHANGE

- **IN SANTA MARIA AT UNION VALLEY PARKWAY** (PM 83.1 – 83.9)
- Project: Construct new interchange at Union Valley Parkway and Hwy. 101
- Project Status: Final Environmental Impact Report (FEIR) approved on March 17, 2009. Design activities and right of way/utility work are under way.
- Project Manager: David Beard
- Est. Construction Cost: \$24 Million
- Estimated Start Date: 2012
- Estimated Completion: 2013
- EA: 463801

HWY. 154 – COLD SPRING CANYON BRIDGE SUICIDE BARRIER

- ❖ **ABOUT 9 MILES WEST OF SANTA BARBARA AT COLD SPRING CANYON BRIDGE** (PM 22.9 – 23.1)
- ❖ Project: Construct bridge barrier
- ❖ Project Status: Project to advertise on February 1, 2010
- ❖ Project Manager: Sara von Schwind
- ❖ Est. Construction Cost: \$890,000, *Local Recovery Act Funded*
- ❖ Bid Opening Date: February 24, 2010
- ❖ EA: 0P9104

HWY. 166 – RUSSELL AVENUE SIGNAL

- ❖ **IN SANTA MARIA AT RUSSELL AVENUE** (PM 6.9)
- ❖ Project: Install traffic signal and modify curb ramps
- ❖ Project Status: Project to advertise on January 25, 2010
- ❖ Project Manager: Amy Donatello
- ❖ Est. Construction Cost: \$270,000
- ❖ Bid Opening Date: February 17, 2010
- ❖ EA: 0Q4204