



## ITEM 9

50 South Higuera  
San Luis Obispo, CA. 93401  
(805) 549-3111  
Internet Web Site: [www.dot.ca.gov/dist05/](http://www.dot.ca.gov/dist05/)  
E-Mail: [info-d5@dot.ca.gov](mailto:info-d5@dot.ca.gov)

### CONSTRUCTION PROJECTS REPORT

❖ Updated Information  
Presented To:



Information provided on May 6, 2010  
For the meeting of May 20, 2010

#### HWY. 1 – VANDENBERG MEDIAN BARRIER

- **ABOUT 5 MILES NORTH OF LOMPOC FROM CONSTELLATION ROAD UNDERCROSSING TO TIMBER LANE (PM R25.1 – 29.4)**
- Project: Construct concrete median barrier, widen shoulders and add rumble strips
- Traffic Control: The fast (#1) lane closed from 8 am to 4 pm Mondays through Fridays.
- Resident Engineer: Mike Lew
- Contractor: Granite Construction Co., Watsonville
- Construction Cost: \$1.3 Million
- Start Date: January 4, 2010
- ❖ Estimated Completion: End of June 2010

- EA: 0Q6904

## **US 101 – CARPINTERIA PLANTING**

- **IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS** (0.3 – 7.5)
- Project: Highway Planting Restoration
- Resident Engineer: Curtis Johnson
- Contractor: America West Landscape Inc., Chino
- Construction Cost: \$1.6 Million
- Start Date: November 9, 2009
- Estimated Completion: November 2010
- EA: 462504

## **US 101 – MILPAS TO HOT SPRINGS OPERATIONAL IMPROVEMENTS**

- **IN THE CITY OF SANTA BARBARA FROM CABRILLO/HOT SPRINGS TO MILPAS STREET** (PM 10.8 – 12.8)
- Project: Includes operational improvements on Route 101 as well as a number of local circulation improvements. Will add northbound and southbound lanes, replace the Milpas Street and Sycamore Creek bridges, add Cacique Street crossing under freeway, add a new Milpas Street southbound off-ramp, construct/replace soundwalls on northbound side of the freeway, construct a roundabout at the Coast Village Road/Hot Springs intersection.
- ❖ Traffic Controls: Overnight alternating lane closures 8 pm to 6 am Sundays through Thursdays. The northbound Cabrillo off-ramp is now open.
- Sr. Resident Engineer: Kausi Amuth
- Contractor: Security Paving Co. Inc., Sun Valley
- Construction Cost: \$46 Million
- Start Date: July 8, 2008
- Estimated Completion: January 2012
- EA: 447804

## **US 101 – CATHEDRAL OAKS OVERCROSSING & RAILROAD OVERHEAD**

- **IN GOLETA AT THE HOLLISTER AVENUE OVERCROSSING** (PM 26.5–27.1)
- Project: Replace Elwood Overhead in conjunction with the Hollister Overcrossing on a new alignment
- Traffic Controls: One lane in each direction closed Mondays through Fridays 8 am to 5 pm. Ramps are subject to closure Mondays through Fridays 8 am to 2 pm. The southbound on-ramp at Hollister Avenue will close on Monday, April 5 for approximately 6 weeks.
- Resident Engineer: David Ballentine
- Contractor: Shasta Constructors Inc., Redding
- Construction Cost: \$6.7 Million
- Start Date: March 15, 2010
- Estimated Completion: May 2011
- EA: 0M14U4

## **US 101 & HWY. 192 – CONSTRUCT CURB RAMPS**

- **AT VARIOUS LOCATIONS** (PM 101 20.0, 192 1.9 – 2.4)
- Project: Construct curb ramps
- Traffic Controls: Daytime intermittent one-way traffic control on State Route 192. Intermittent ramp closures Mondays through Thursdays on Hwy. 101 at Turnpike Road from 9 am to 3 pm. Lane closures on northbound Turnpike Road from Camino De Vida to the northbound Hwy. 101 on-ramp Mondays through Fridays from 9 am to 4 pm. The northbound bicycle lane is closed for approximately four weeks.
- Resident Engineer: Alan Haag
- Contractor: Granite Construction Co., Watsonville
- Construction Cost: \$428,400
- Start Date: February 12, 2010
- ❖ Estimated Completion: End of May 2010
- EA: 0N8504

## **US 101 – ORCUTT 101 MEDIAN BARRIER**

- **NEAR SANTA MARIA FROM CLARK AVENUE OVERCROSSING TO SOUTH SANTA MARIA UNDERCROSSING** (PM 82.2 – 84.3)
  - ❖ Project: Construct concrete median barrier, widen shoulder and add rumble strip.
  - ❖ Traffic Control: The #1 (fast) lane will be intermittently closed in both directions Mondays through Fridays from 7am to 4 pm.
  - Resident Engineer: Barry Beech
  - Contractor: Granite Construction Co., Watsonville
  - Construction Cost: \$1.3 Million
  - ❖ Estimated Start Date: May 10, 2010
  - ❖ Estimated Completion: October 2010
  - EA: 0Q6504

## **HWY. 135 – ORCUTT MEDIAN BARRIER**

- **NEAR SANTA MARIA FROM EAST CLARK AVENUE UNDERCROSSING TO SKYWAY DRIVE/LAKEVIEW ROAD** (PM R10.4 – 11.7)
  - Project: Construct concrete median barrier, widen shoulders and modify signal
  - Traffic Controls: The fast (#1) lane closed from 8 am to 4 pm Mondays through Fridays.
  - Resident Engineer: Mike Lew
  - Contractor: CalPortland Construction, Santa Maria
  - Construction Cost: \$1.5 Million
  - Start Date: January 12, 2010
  - ❖ Estimated Completion: July 2010
  - EA: 0Q6604

## **HWY. 154 – COLD SPRING CANYON BRIDGE SUICIDE BARRIER**

- **ABOUT 9 MILES WEST OF SANTA BARBARA AT COLD SPRING CANYON BRIDGE** (PM 22.9 – 23.1)
- Project: Construct bridge barrier
- Resident Engineer: Curtis Johnson
- Contractor: Bugler Construction, Pleasanton
- Construction Cost: \$648,000, *Local Recovery Act Funded*
- ❖ Estimated Start Date: May 17, 2010
- Estimated Completion: August 2010
- EA: 0P9104

## ***UPCOMING PROJECTS:***

### **HWY. 1 – MICROSURFACING OVERLAY**

- **NEAR LOMPOC FROM HARRIS GRADE ROAD TO CALIFORNIA BOULEVARD** (PM R23.3 – M29.9)
- Project: Place Microsurfacing Seal Coat on existing roadway
- ❖ Project Status: Bids opened April 13, 2010
- ❖ Resident Engineer: Patrick Stimson
- ❖ Contractor: Valley Slurry Seal Co., West Sacramento
- Construction Cost: \$1.4 Million, *Recovery Act Funded*
- ❖ Estimated Start Date: Pending award and approval
- EA: 0S2104

## **US 101 – VENTURA/SANTA BARBARA HIGH OCCUPANCY VEHICLE (HOV) LANES**

- **BETWEEN MUSSEL SHOALS IN VENTURA COUNTY AND CASITAS PASS ROAD IN CARPINTERIA** (VEN PM 39.8 – SB 101 PM 2.2)
- Project: Construct one High Occupancy Vehicle (HOV) lane in each direction; the project length is six miles.
- Project Status: Project is in permitting and design phase. Construction is anticipated to begin in Spring 2011.
- Project Manager: Ravi Ghate, District 7
- Est. Construction Cost: \$116.3 Million
- Estimated Start Date: Spring 2011
- Estimated Completion: 2015
- EA: 07-26070

## **US 101 – SOUTH COAST HOV LANES**

- **BETWEEN BAILARD AVENUE IN CARPINTERIA AND SYCAMORE CREEK IN THE CITY OF SANTA BARBARA** (PM 2.0 – 12.3)
- Project: Construct one High Occupancy Vehicle (HOV) lane in each direction; the project length is 10 miles.
- Project Status: Project is in the environmental document development phase.
- Project Manager: Scott Eades
- Est. Construction Cost: \$425 Million
- Estimated Start Date: Late 2014
- Estimated Completion: Depends on construction phasing and availability of funds.
- EA: 0N7000

## **US 101 – LINDEN AND CASITAS PASS INTERCHANGES**

- **IN CARPINTERIA FROM SOUTH OF CARPINTERIA CREEK BRIDGE TO NORTH OF LINDEN AVENUE OVERCROSSING** (PM 2.2 – 3.3)
- Project: Reconstruct Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue.
- Project Status: Final Environmental Impact Report (FEIR) expected Spring 2010.
- Project Manager: David Beard
- Est. Construction Cost: \$56 Million
- Estimated Start Date: 2013
- Estimated Completion: 2016
- EA: 4482U1

## **US 101 – MILPAS TO HOT SPRINGS PLANTING**

- **FROM WEST OF THE OLIVE MILL ROAD OVERCROSSING TO THE MILPAS STREET UNDERCROSSING** (PM 10.8 – 12.8)
- Project: Landscape mitigation
- Project Status: Project advertised on February 16, 2010
- Resident Engineer: Curtis Johnson
- Est. Construction Cost: \$2.3 Million
- Bid Opening Date: May 19, 2010, postponed from original date of March 17, 2010.
- EA: 447814

## **US 101 – SANTA BARBARA TO GOLETA RESURFACING**

- **FROM MILPAS STREET UNDERCROSSING TO MARIA YGNACIO CREEK BRIDGE** (PM 12.7 – 21.0)
- Project: Place hot mix asphalt (Bonded Wearing Course – Gap Graded)
- ❖ Project Status: Bids opened on April 27, 2010
- ❖ Resident Engineer: Alan Haag
- ❖ Contractor: George Reed Inc., Modesto
- Construction Cost: \$6.1 Million
- ❖ Estimated Start Date: Pending award and approval
- EA: 0S6104

## **US 101 – UNION VALLEY PARKWAY INTERCHANGE**

- **IN SANTA MARIA AT UNION VALLEY PARKWAY** (PM 83.1 – 83.9)
- Project: Construct new interchange at Union Valley Parkway and Hwy. 101
- Project Status: Design plans are 30% complete and right of way/utility work is under way.
- Project Manager: David Beard
- Est. Construction Cost: \$24 Million
- Estimated Start Date: 2012
- Estimated Completion: 2013
- EA: 463801

## **HWY. 154 – OPEN GRADE OVERLAY**

- **NEAR SANTA BARBARA FROM THE INTERSECTION OF STAGE COACH ROAD (EAST) TO THE JUNCTION ROUTE 101/154** (PM 23.3 – 32.3)

- Project: Place Hot Mix Asphalt (Open Graded) overlay on existing pavement
- ❖ Project Status: Bids opened on April 6, 2010
- ❖ Resident Engineer: Alan Haag
- ❖ Contractor: Granite Construction Co., Watsonville
- Construction Cost: \$1.7 Million
- ❖ Estimated Start Date: Pending award and approval
- EA: 0S2204

## **HWY. 166 – RUSSELL AVENUE SIGNAL**

- **IN SANTA MARIA AT RUSSELL AVENUE** (PM 6.9)

- Project: Install traffic signal and modify curb ramps
- Resident Engineer: Barry Beech
- Contractor: Lee Wilson Electric Co., Arroyo Grande
- Construction Cost: \$221,000
- ❖ Estimated Start Date: June 2010
- ❖ Estimated Completion: November 2010
- EA: 0Q4204

## **HWY. 246 – SOFT MEDIAN BARRIER**

### **❖ NEAR LOMPOC FROM EAST JUNCTION ROUTE 1 TO JUST EAST OF DRUM CANYON ROAD (PM 9.6 – R21.0)**

- ❖ Project: Construct shoulder and centerline rumble strip and hot mix asphalt overlay
- ❖ Project Status: Project to advertise on May 10, 2010
- ❖ Project Manager: Richard Rosales
- ❖ Est. Construction Cost: \$780,000
- ❖ Bid Opening Date: June 2, 2010
- ❖ EA: 0S4004