



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on February 2, 2006
For the meeting of February 16, 2006

HWY 1 – SANTA BARBARA COUNTY

HWY 1 NEAR LAS CRUCES NORTH OF ROUTE 1 AND 101 SEPARATION

(PM R1.7 – R2.5)

Project:	Slope Realignment
Resident Engineer:	Patrick Stimson
Contractor:	Granite Construction Co., Watsonville
Estimated Cost:	\$2.1 million
Start Date:	August 2, 2004
Project Completed:	December 22, 2005 with 1 year plant establishment
EA:	484604

HWY 1 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA COUNTY APPROXIMATELY 7 MILES SOUTH OF LOMPOC AT EL JARO CREEK (PM 10.8 – 11.8)**
- Project: Construct soldier pile retaining wall to repair recent storm damage
- Traffic Controls: One-way traffic control 24 hours a day seven days a week utilizing existing temporary signal
- Resident Engineer: Patrick Stimson
- Contractor: Condon Johnson & Associates, Inc., Oakland
- Estimated Cost: \$2.5 million
- Start Date: June 22, 2005
- ❖ Estimated Completion: End of February 2006
- EA: 0M7404

HWY 101 – SANTA BARBARA COUNTY

IN SANTA BARBARA COUNTY NEAR SUMMERLAND FROM NORTH OF GARRAPATA CREEK TO PADARO LANE OVERCROSSING (PM R6.4–R7.1)

- Project: Construct soundwall
- Traffic Controls: Right shoulder closures Mondays through Fridays from 7 am to 3:30 pm.
- Resident Engineer: Andres Roldan
- Contractor: Union Engineering Co. Inc., Ventura
- Estimated Cost: \$2.1 million
- Start Date: December 12, 2005
- Estimated Completion: June 2006
- EA: 314304

HWY 101 – SANTA BARBARA COUNTY

NEAR SUMMERLAND FROM WEST OF EVANS AVENUE UNDERCROSSING TO EAST OF SHEFFIELD DRIVE (PM R8.1 – 8.9)

Project: Construct northbound auxiliary lane and Class 1 bikeway

Resident Engineer: Art Infante

Contractor: Mendez Concrete, Santa Paula

Estimated Cost: \$4.8 Million

Estimated Start Date: March 2006

Estimated Completion: End of October 2006

EA: 448104

HWY 101 – SANTA BARBARA COUNTY

IN SANTA BARBARA AT THE CASTILLO STREET UNDERCROSSING (PM 14.19)

Project: Repair concrete and stop water seepage

Traffic Controls: Intermittent lane closures on Castillo Street 24 hours a day 7 days a week.

Resident Engineer: Charlie Hench

Contractor: Whitaker Contractors Inc., Santa Margarita

Estimated Cost: \$2 million

Start Date: June 20, 2005

Estimated Completion: End of February 2006

EA: 0M7203

HWY 101 – SANTA BARBARA COUNTY

NEAR BUELLTON JUST SOUTH OF NOJOQUI CREEK BRIDGE TO SOUTH OF SANTA ROSA ROAD (PM 54.0 – 56.0)

Project: Construct concrete median barrier

Traffic Controls: The northbound and southbound fast (#1) lane closed during working hours. No closures will occur from 6 am to 8 am southbound and from 4 pm to 7 pm northbound.

Resident Engineer: Art Infante

Contractor: John Madonna Construction Co., San Luis Obispo

Estimated Cost: \$1.5 million

Start Date: August 31, 2005

Estimated Completion: Spring 2006

EA: OK1004

HWY 154 – SANTA BARBARA COUNTY

FROM COLD SPRING CANYON BRIDGE AND CALLE REAL (PM 23.2 – 32.3)

Project: Asphalt concrete overlay

Traffic Controls: Reversing one-way traffic control with flaggers Sundays through Thursdays from 7 pm to 6am. Up to 15-minute delays.

Resident Engineer: Mike Lew

Contractor: Granite Construction Co., Watsonville

Estimated Cost: \$1.6 million

Start Date: August 22, 2005

Estimated Completion: February 2006

EA: OL8504

HWY 217 – SANTA BARBARA COUNTY

NORTH OF GOLETA SLOUGH BRIDGE TO HOLLISTER AVENUE UNDERCROSSING (PM 0.9 – 2.2)

Project: Construct concrete median barrier, pave shoulders and upgrade landscaping

Resident Engineer: Michael Mortensen

Contractor: Granite Construction Co., Watsonville

Cost: \$1.1 Million

Start Date: September 6, 2005

Project Completed: January 20, 2006

EA: 0J0604

UPCOMING PROJECTS:

HWY 101 - OPERATIONAL IMPROVEMENTS

CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES

Caltrans is proposing to reconstruct the Linden Avenue and Casitas Pass Road Interchanges. The Casitas Pass Road northbound ramps will potentially be relocated, and Via Real extended to Linden Avenue. Completion of the draft environmental document with opportunity for public comment is anticipated in 2007. A new traffic study has been initiated and is anticipated to be completed in early 2007. **Construction scheduled to begin in 2010.** (EA: 4482U0)

SANTA BARBARA - MILPAS STREET TO CABRILLO/HOT SPRINGS

Includes operational improvements on Route 101 as well as a number of local circulation improvements. EIR completed March 11, 2004. **Construction scheduled to begin Fall 2007.** (EA: 447801)