



50 South Higuera  
San Luis Obispo, CA. 93401  
(805) 549-3111  
Internet Web Site: [www.dot.ca.gov/dist05/](http://www.dot.ca.gov/dist05/)  
E-Mail: [info-d5@dot.ca.gov](mailto:info-d5@dot.ca.gov)

## CONSTRUCTION PROJECTS REPORT

❖ Updated Information  
Presented To:



Information provided on March 2, 2006  
For the meeting of March 16, 2006

### HWY 1 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA COUNTY APPROXIMATELY 7 MILES SOUTH OF LOMPOC AT EL JARO CREEK (PM 10.8 – 11.8)**
- Project: Construct soldier pile retaining wall to repair recent storm damage
- ❖ Traffic Controls: One-way traffic control 8 am to 4 pm Mondays through Fridays.
- Resident Engineer: Patrick Stimson
- Contractor: Condon Johnson & Associates, Inc., Oakland
- Estimated Cost: \$2.5 million
- Start Date: June 22, 2005
- ❖ Estimated Completion: March 2006
- EA: 0M7404

## **HWY 101 – SANTA BARBARA COUNTY**

- **IN SANTA BARBARA COUNTY NEAR SUMMERLAND FROM NORTH OF GARRAPATA CREEK TO PADARO LANE OVERCROSSING** (PM R6.4–R7.1)
- Project: Construct soundwall
- ❖ Traffic Controls: Right shoulder closures Mondays through Fridays from 7 am to 5 pm.
- Resident Engineer: Andres Roldan
- Contractor: Union Engineering Co. Inc., Ventura
- Estimated Cost: \$2.1 million
- Start Date: December 12, 2005
- Estimated Completion: June 2006
- EA: 314304

## **HWY 101 – SANTA BARBARA COUNTY**

- **NEAR SUMMERLAND FROM WEST OF EVANS AVENUE UNDERCROSSING TO EAST OF SHEFFIELD DRIVE** (PM R8.1 – 8.9)
- Project: Construct northbound auxiliary lane and Class 1 bikeway
- Resident Engineer: Art Infante
- Contractor: Mendez Concrete, Santa Paula
- Estimated Cost: \$4.8 Million
- ❖ Estimated Start Date: March 6, 2006
- Estimated Completion: End of October 2006
- EA: 448104

## **HWY 101 – SANTA BARBARA COUNTY**

- **IN SANTA BARBARA AT THE CASTILLO STREET UNDERCROSSING**  
(PM 14.19)
- Project: Repair concrete and stop water seepage
- ❖ Traffic Controls: Intermittent lane closures
- Resident Engineer: Charlie Hench
- Contractor: Whitaker Contractors Inc., Santa Margarita
- Estimated Cost: \$2 million
- Start Date: June 20, 2005
- ❖ Estimated Completion: March 2006
- EA: 0M7203

## **HWY 101 – SANTA BARBARA COUNTY**

- **NEAR BUELLTON JUST SOUTH OF NOJOQUI CREEK BRIDGE TO SOUTH OF SANTA ROSA ROAD** (PM 54.0 – 56.0)
- Project: Construct concrete median barrier
- Traffic Controls: The northbound and southbound fast (#1) lane closed during working hours. No closures will occur from 6 am to 8 am southbound and from 4 pm to 7 pm northbound.
- Resident Engineer: Art Infante
- Contractor: John Madonna Construction Co., San Luis Obispo
- Estimated Cost: \$1.5 million
- Start Date: August 31, 2005
- Estimated Completion: Spring 2006
- EA: 0K1004

## **HWY 154 – SANTA BARBARA COUNTY**

- **FROM COLD SPRING CANYON BRIDGE AND CALLE REAL** (PM 23.2 – 32.3)
- Project: Asphalt concrete overlay
- Resident Engineer: Mike Lew
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$1.6 million
- Start Date: August 22, 2005
- ✓ Project Completed: February 17, 2006
- EA: 0L8504

## **UPCOMING PROJECTS:**

### **HWY 101 - OPERATIONAL IMPROVEMENTS**

- ❖ **CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES**  
Caltrans is proposing to reconstruct the Linden Avenue and Casitas Pass Road Interchanges. The Casitas Pass Road northbound ramps will potentially be relocated, and Via Real extended to Linden Avenue. Completion of the draft environmental document with opportunity for public comment is anticipated in 2007. A new traffic study has been initiated and is anticipated to be completed in early 2007. **Construction scheduled to begin in 2010.** (EA: 4482U0)
- **SANTA BARBARA - MILPAS STREET TO CABRILLO/HOT SPRINGS**  
Includes operational improvements on Route 101 as well as a number of local circulation improvements. EIR completed March 11, 2004. **Construction scheduled to begin Fall 2007.** (EA: 447801)