



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information
Presented To:



Information provided on May 4, 2006
For the meeting of May 18, 2006

HWY 1 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA COUNTY APPROXIMATELY 7 MILES SOUTH OF LOMPOC AT EL JARO CREEK (PM 10.8 – 11.8)**
- Project: Construct soldier pile retaining wall to repair recent storm damage
- Resident Engineer: Patrick Stimson
- Contractor: Condon Johnson & Associates, Inc., Oakland
- Estimated Cost: \$2.5 million
- Start Date: June 22, 2005
- ✓ Project Completed: April 12, 2006
- EA: 0M7404

HWY 101 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA COUNTY NEAR SUMMERLAND FROM NORTH OF GARRAPATA CREEK TO PADARO LANE OVERCROSSING** (PM R6.4–R7.1)
- Project: Construct soundwall
- Traffic Controls: Right shoulder closures Mondays through Fridays from 7 am to 5 pm.
- Resident Engineer: Andres Roldan
- Contractor: Union Engineering Co. Inc., Ventura
- Estimated Cost: \$2.1 million
- Start Date: December 12, 2005
- ❖ Estimated Completion: End of July 2006
- EA: 314304

HWY 101 – SANTA BARBARA COUNTY

- **NEAR SUMMERLAND FROM WEST OF EVANS AVENUE UNDERCROSSING TO EAST OF SHEFFIELD DRIVE** (PM R8.1 – 8.9)
- Project: Construct northbound auxiliary lane and Class 1 bikeway
- Resident Engineer: Art Infante
- Contractor: Mendez Concrete, Santa Paula
- Estimated Cost: \$4.8 Million
- Start Date: March 13, 2006
- Estimated Completion: December 2006
- EA: 448104

HWY 101 – SANTA BARBARA COUNTY

- **IN SANTA BARBARA AT THE CASTILLO STREET UNDERCROSSING**
(PM 14.19)
- Project: Repair concrete and stop water seepage
- Traffic Controls: Intermittent lane closures
- Resident Engineer: Charlie Hench
- Contractor: Whitaker Contractors Inc., Santa Margarita
- Estimated Cost: \$2 million
- Start Date: June 20, 2005
- ❖ Estimated Completion: June 2006
- EA: 0M7203

HWY 101 – SANTA BARBARA COUNTY

- **NEAR BUELLTON JUST SOUTH OF NOJOQUI CREEK BRIDGE TO SOUTH OF SANTA ROSA ROAD** (PM 54.0 – 56.0)
- Project: Construct concrete median barrier
- Traffic Controls: None
- Resident Engineer: Art Infante
- Contractor: John Madonna Construction Co., San Luis Obispo
- Estimated Cost: \$1.5 million
- Start Date: August 31, 2005
- ❖ Estimated Completion: End of May 2006
- EA: 0K1004

UPCOMING PROJECTS:

HWY 101 - OPERATIONAL IMPROVEMENTS

- **CARPINTERIA - CASITAS PASS AND LINDEN AVE. INTERCHANGES**

Caltrans is proposing to reconstruct the Linden Avenue and Casitas Pass Road Interchanges. The Casitas Pass Road northbound ramps will potentially be relocated, and Via Real extended to Linden Avenue. Completion of the draft environmental document with opportunity for public comment is anticipated in late 2007. A new traffic study has been initiated and is anticipated to be completed in early 2007. **Construction scheduled to begin in 2010.** (EA: 4482U0)

- **SANTA BARBARA - MILPAS STREET TO CABRILLO/HOT SPRINGS**

Includes operational improvements on Route 101 as well as a number of local circulation improvements. EIR completed March 11, 2004. **Construction scheduled to begin Fall 2007.** (EA: 447801)